



**MARTIN COUNTY BOARD OF COUNTY COMMISSIONERS
CHANGE ORDER TO CONSTRUCTION AGREEMENT**

PROJECT NAME: Bathtub Beach/Sailfish Point Nourishment (2023-2024)
 CONTRACT #: RFB2023-3547
 CONTRACT DATE: 11/21/2023

CHANGE ORDER #: 1
 CO DATE: 2/21/2024

The Contract is changed as follows:

Pay Item	Description	Unit	Quantity	Unit Price	Amount	Justification
2B	The Sailfish Point Marina Channel Volume has increased from 25,000cy of sand to 39,137cy	CY	14,137	\$ 15.00	\$ 212,055.00	The project's cubic yardage of sand has increased from 215,000cy to 275,000cy (a total of 60,000cy). The County has requested this Change Order to cover the increased cubic yardage that needs to be dredged.
2C	Impoundment Basin, Traditional Area, and Federal Navigation Channel has increased from 101,000cy to 146,863cy	CY	45,863	\$ 15.00	\$ 687,945.00	
4	Turbidity Monitoring will increase from \$90,000 to \$115,116.28 due to the increased cubic yards of sand	LS	1	\$ 25,116.28	\$ 25,116.28	The increased cubic yardage requires additional Turbidity Monitoring, Environmental Monitoring, Vibration Monitoring, and Standby Time for this project.
5	Environmental Monitoring will increase from \$15,000 to \$19,186.15 due to the increased cubic yards of sand	LS	1	\$ 4,186.50	\$ 4,186.50	
6	Vibration Monitoring & Control will increase from \$25,000 to \$31,976.74 due to increased cubic yards of sand	LS	1	\$ 6,976.74	\$ 6,976.74	
8	Standby time will increase from 6 hours to 8 hours due to increased cubic yards of sand	HR	2	\$ 1,000.00	\$ 2,000.00	
11	Turbidity Curtain and Monitoring	Days	14	\$ 3,800.00	\$ 53,200.00	Turbidity curtains are necessary per FDEP permit special condition 26 due to the presence of seagrass in the vicinity of Sailfish Channel, which is a change of conditions from the original Plans, Specifications, and Bid.
10	Installation and removal of pilings	EA	24	\$ 4,350.00	\$ 104,400.00	Pilings are needed to hold turbidity curtains in place due to currents.
TOTAL					\$ 1,095,879.52	

Original Contract Sum	\$ 5,921,000.00
Net Change by Previously Authorized Change Orders	\$ -
Contract Sum Prior to This Change Order	\$ 5,921,000.00
Amount of this Change Order	\$ 1,095,879.52
New Contract Sum	\$ 7,016,879.52

Contract Time Increase (calendar days) 0
 Substantial Completion Date (Actual) 4/30/2024
 New Final Completion Date, if applicable n/a

Atlantic Gulf & Dredging & Marine, LLC

James Towner
Principal

BOARD OF COUNTY COMMISSIONERS
MARTIN COUNTY, FLORIDA

Jim Gorton
Public Works Director



Atlantic & Gulf Dredging & Marine, LLC
16654 SW Warfield Blvd. | Indiantown, FL 34956
Phone: (772) 202-2121

February 27, 2024

Change Order 01

Martin County Board of County Commissioners
2401 SE Monterey Rd.
Stuart, FL 34996

Attn: Jessica Garland
Coastal Program Manager

RE: Change Order 01 – Additional Items – Change of Conditions – Sailfish Channel

Project No. RFB2023-3547
Bathtub Beach/Sailfish Point Beach Renourishment Project – Stuart, FL

Ms. Garland,

Please see the attached cost change for additional items and a change of conditions to the contract.

Sincerely,

A handwritten signature in black ink, appearing to read "James Towner", with a long horizontal flourish extending to the right.

James Towner
Atlantic & Gulf Dredging & Marine, LLC
Project Manager
Mobile: 561-818-7785

CC: Joey Walsh – AGD

Item Number	Description	Unit	Qty.		Unit Cost	Total
2B	The Sailfish Point Marina Channel Volume has increased from 25,000cy of sand to 39,137cy	CY	14,137	\$	15.00	\$ 212,055.00
2C	Impoundment Basin, Traditional Area, and Federal Navigation Channel has increased from 101,000cy to 146,863cy	CY	45,863	\$	15.00	\$ 687,945.00
4	Turbidity Monitoring will increase from \$90,000 to \$115,116.28 due to the increased cubic yards of sand	LS	1	\$	25,116.28	\$ 25,116.28
5	Environmental Monitoring will increase from \$15,000 to \$19,186.15 due to the increased cubic yards of sand	LS	1	\$	4,186.50	\$ 4,186.50
6	Vibration Monitoring & Control will increase from \$25,000 to \$31,976.74 due to increased cubic yards of sand	LS	1	\$	6,976.74	\$ 6,976.74
8	Standby time will increase from 6 hours to 8 hours due to increased cubic yards of sand	HR	2	\$	1,000.00	\$ 2,000.00
11	Turbidity Curtain and Monitoring	Days	14	\$	3,800.00	\$ 53,200.00
10	Installation and removal of pilings	EA	24	\$	4,350.00	\$ 104,400.00
					TOTAL	\$ 1,095,879.52