



**MARTIN COUNTY BOARD OF COUNTY COMMISSIONERS
CHANGE ORDER TO CONSTRUCTION AGREEMENT**

PROJECT NAME: Transfer Station Water & Force Main Extensions
 CONTRACT #: RFB2025-3629
 CONTRACT DATE: 11/19/2024

CHANGE ORDER #: 3
 CO DATE: 11/24/2025 *11/20*
 REQUESTED BY: X COUNTY CONTRACTOR

The Contract is changed as follows:

PAY ITEM #	DESCRIPTION	QTY	UNIT	UNIT PRICE	TOTAL	JUSTIFICATION
	Leachate Tank 2 Connection, Fire Line Re-Design & Additional As-built Survey	1	LS	\$ 19,050.00	\$ 19,050.00	Owner added Leachate Tank 2 Connection, Owner revised / re-designed water supply line to pump building / Fire Main, Owner requested that both Fire Main revisions and Leachate Tank 2 Connections be as-built
	Time Extension Request	1	LS	\$ -	\$ -	90 days requested (by contractor). Owner granted due to delays of Fire Main construction caused by construction of Admin Building. Delays due to Fire Pump installation. Delays in obtaining Electrical Panel parts for onsite grinder stations.
TOTAL					\$ 19,050.00	

Original Contract Sum	\$ 540,631.91
Net Change by Previously Authorized Change Orders	\$ 40,385.00
Contract Sum Prior to This Change Order	\$ 581,016.91
Amount of this Change Order	\$ 19,050.00
New Contract Sum	\$ 600,066.91

Contract Time Increase (calendar days)
 Substantial Completion Date (Actual)
 New Final Completion Date, if applicable

90
10/10/2025
3/9/2026

Jamie Underground, Inc.

John Coniglio
 President

BOARD OF COUNTY COMMISSIONERS
 MARTIN COUNTY, FLORIDA

Samuel Amerson, P.E.
 Utilities & Solid Waste Director

Jamie Underground Inc.
 PO Box 1702
 Palm City, FL 34991 US
 7722210199
 john@jamieunderground.com



772.221.0199

ADDRESS
 Martin County Utilities
 2378 SE Ocean Blvd.
 Stuart, FL 34995

SHIP TO
 Transfer Station
 Leachate Tank 2 Connection
 Change Order #3

Estimate 3254

DATE 10/07/2025

DESCRIPTION	QTY	RATE	AMOUNT
Plumb Above Ground Piping To Match Tank 1	1	10,000.00	10,000.00
Cut in 4" IPS Tee In 4" Main With 120' 4" Main Extension, Includes 90 Bends	1	4,200.00	4,200.00
8" Flange Spool Piece	1	1,500.00	1,500.00
8" 90 Bend	1	850.00	850.00
Additional As-Built Survey	1	2,500.00	2,500.00
SUBTOTAL			19,050.00
TAX			0.00
TOTAL			\$19,050.00

Accepted By

Accepted Date

Quote expires after 30 days. Does not include obtaining permits, staking, ground conditions, testing, soft digs, as-builts, landscaping or the removal/restoration of landscape, private locates or damages, surveying, and/or the fees associated with these items unless specified. Final invoicing is contingent on ground conditions.

Jamie Underground Inc.

PO Box 1702 Palm City, FL 34991
2660 SE Fairmount St.
Stuart, FL 34997

DATE: November 18, 2025
TO: Martin County
ATTN: Steve Vandersluis
RE: Western Corridor, Change Order No. 3 Support

ITEM NO.	DESCRIPTION	QTY	U/M	UNIT PRICE	EXTENSION
1	90 Day Time Extension Request	1	LS	\$0.00	\$0.00

TOTAL: \$0.00

Accepted: _____

[Signature] President 11/19/25

Name & Title

Date