



**MARTIN COUNTY BOARD OF COUNTY COMMISSIONERS
CHANGE ORDER TO CONSTRUCTION AGREEMENT**

PROJECT NAME: SW Waterside Way & SR-76 Kanner Highway
Roadway Construction
 CONTRACT #: RFB2023-3546
 CONTRACT DATE: 11/7/2023

CHANGE ORDER #: 2
 CO DATE: 12/30/2024

The Contract is changed as follows:

Pay Item	Description	Unit	Quantity	Unit Price	Amount	Justification
104-10-3	SEDIMENT BARRIER	LF	775	\$ 4.25	\$ 3,293.75	PROPOSED SEDIMENT BARRIER FOR THE ADJACENT COUNTY PROPERTY STOCKPILE AREA. NOT IN ORIGINAL BID
104-11	FLOATING TURBIDITY BARRIER	LF	400	\$ 22.00	\$ 8,800.00	OVERRUN OF ORIGINAL BID QUANTITY REQUIRED FOR ADDITIONAL FLOATING TURBIDITY BARRIER.
120-4	SUBSOIL EXCAVATION	CY	2,522	\$ 14.75	\$ 37,199.50	OVERRUN OF ORIGINAL BID QUANTITY REQUIRED FOR ADDITIONAL EXCAVATION OF UNSUITABLE MUCK SUBSOIL.
120-6	EMBANKMENT	CY	16,000	\$ 25.00	\$ 400,000.00	ADDITIONAL MATERIAL REQUIRED TO BACKFILL LOCATION WHERE UNSUITABLE MATERIAL WAS ENCOUNTERED. NOT IN ORIGINAL BID.
N/A	PREPARATION OF SITE FOR STOCKPILE MATERIAL	LS	1	\$ 17,475.00	\$ 17,475.00	PREPARATION OF AREA ON ADJACENT COUNTY PROPERTY FOR OVERBURDEN MATERIAL NOT INCLUDED IN ORIGINAL BID.
N/A	STOCKPILING ADDITIONAL OVERBURDEN MATERIAL	CY	13,500	\$ 8.00	\$ 108,000.00	STOCKPILING OPERATION OF OVERBURDEN MATERIAL THAT WAS NOT PART OF THE ORIGINAL BID.
N/A	PVC REMOVAL	LS	1	\$ 31,980.00	\$ 31,980.00	REMOVAL OF OLD FARMFIELD IRRIGATION SYSTEM
120-1	REGULAR EXCAVATION	CY	518.80	\$ 7.00	\$ 3,631.60	OVERRUN OF ORIGINAL BID QUANTITY REQUIRED FOR ADDITIONAL EXCAVATION.
327-70-6	MILLING EXISTING ASPHALT PAVEMENT, 1-1/2" AVG DEPTH	SY	667.00	\$ 4.25	\$ 2,834.75	OVERRUN OF ORIGINAL BID QUANTITY REQUIRED FOR ADDITIONAL MILLING EXISTING ASPHALT.
334-1-13	SUPERPAVE ASPHALTIC CONC, TRAFFIC C	TN	20	\$ 210.00	\$ 4,200.00	REQUIRED ASPHALT AT APPROXIMATELY STA 3020+00 NOT DEPICTED IN FOR BID PLAN.
520-2-4	CONCRETE CURB & GUTTER, TYPE E	LF	20	\$ 30.00	\$ 600.00	REQUIRED CURB & GUTTER AT APPROXIMATELY STA 3020+00 NOT DEPICTED IN FOR BID PLAN.
522-1	SIDEWALK CONCRETE (6" THICK)	SY	8	\$ 85.00	\$ 680.00	REQUIRED SIDEWALK AT APPROXIMATELY STA 3020+00 NOT DEPICTED IN FOR BID PLAN.
N/A	REMOVE EXIST. CONCRETE	SY	8	\$ 50.06	\$ 400.48	REQUIRED REMOVE EXIST. CONCRETE AT APPROXIMATELY STA 3020+00 NOT DEPICTED IN FOR BID PLAN.
N/A	PRIME CONTRACTOR MARK UP - 10%	LS	1	\$ 61,909.51	\$ 61,909.51	MARKUP DUE TO CONTRACTOR IN ACCORDANCE WITH ARTICLE 13 OF THE CONSTRUCTION AGREEMENT
N/A	DELAY DAYS	DA	120	\$ 250.00	\$ 30,000.00	DELAY COMPENSATION DUE TO CONTRACTOR IN ACCORDANCE WITH ARTICLE 8 OF THE CONSTRUCTION AGREEMENT
TOTAL					\$ 711,004.59	

Original Contract Sum	\$ 4,272,540.79
Net Change by Previously Authorized Change Orders	\$ -
Contract Sum Prior to This Change Order	\$ 4,272,540.79
Amount of this Change Order	\$ 711,004.59
New Contract Sum	\$ 4,983,545.38

Contract Time Increase (calendar days)
 Substantial Completion Date (Actual)
 New Final Completion Date, if applicable

120
3/28/2025
 Within 60 days of Substantial Completion

C.W. ROBERTS CONTRACTING, INC.

BOARD OF COUNTY COMMISSIONERS
 MARTIN COUNTY, FLORIDA

Daniel A Hoyt Digitally signed by Daniel A Hoyt
 Date: 2025.01.02 13:38:27 -05'00'

Daniel Hoyt
 Area Manager


 James Gorton
 Public Works Director
 69
 78

HOSFORD OFFICE
P.O. Box 188
Hosford, Florida 32334
Phone: (850) 379-8116 • Fax: (850) 379-8188

FREEMPORT OFFICE
160 Industrial Park Road
Freeport, Florida 32439
Phone: (850) 835-3500 • Fax: (850) 835-3519

WILDWOOD OFFICE
4208 County Road 124-A
Wildwood, Florida 34785
Phone: (352) 330-2540 • Fax: (352) 330-2609

PANAMA CITY OFFICE
1603 Bay Avenue
Panama City, Florida 32405
Phone: (850) 769-6640 • Fax: (850) 769-7775



CORPORATE OFFICE
3660 Hartsfield Road
Tallahassee, Florida 32303
Phone: (850) 385-5060 • Fax: (850) 385-5420

PLANT CITY OFFICE
2102 Jim Johnson Road
Plant City, Florida 33566
Phone: (813) 756-2009 • Fax: (813) 659-4436

OKEECHOBEE OFFICE
806 NW 9th Street
Okeechobee, Florida 34972
Phone: (863) 763-7373 • Fax: (863) 763-7379

PALM CITY OFFICE
8530 SW Jayme Way
Palm City, Florida 34990
Phone: (772) 288-0951 • Fax: (772) 288-0983

GULF COAST TERMINAL
122 South Center Avenue
Panama City, Florida 32401
Phone: (850) 769-7513 • Fax: (850) 769-7594

CHANGE ORDER #2

DATE: 1/7/2025
PROJECT NAME: RFB2023-3546 SW Waterside Way & SR 76
PREPARED BY: Brittany Bradley

OWNER/REP: Martin County BOCC
CONTACT: Keith Baker
PHONE: (772) 288-5957
EMAIL: kbaker@martin.fl.us

ITEM	DESCRIPTION	QTY	UNIT	UNIT COST	TOTAL
104 10 3	Sediment Barrier	775.00	LF	\$4.25	\$3,293.75
104 11	Floating Turbidity Barrier	400.00	LF	\$22.00	\$8,800.00
120 4	Subsoil Excavation	2,522.00	CY	\$14.75	\$37,199.50
120 6	Embankment	16,000.00	CY	\$25.00	\$400,000.00
N/A	Preparation of Site for Stockpile Material	1.00	LS	\$17,475.00	\$17,475.00
N/A	Stockpiling Additional Overburden Material	13,500.00	CY	\$8.00	\$108,000.00
N/A	PVC Removal	1.00	LS	\$31,980.00	\$31,980.00
120 1	Regular Excavation	518.80	CY	\$7.00	\$3,631.60
327 70 6	Milling Existing Asphalt Pavement 1-1/2" Avg Depth	667.00	SY	\$4.25	\$2,834.75
334 1 13	Superpave Asphaltic Conc., Traffic C	20.00	TN	\$210.00	\$4,200.00
520 2 4	Concrete Curb & Gutter, Type E	20.00	LF	\$30.00	\$600.00
522 1	Sidewalk Concrete (6" Thick)	8.00	SY	\$85.00	\$680.00
N/A	Remove Exist Concrete	8.00	SY	\$50.06	\$400.48
N/A	Prime Contractor Mark Up - 10%	1.00	LS	\$61,909.51	\$61,909.51
N/A	Delay Days	120.00	DY	\$250.00	\$30,000.00
				TOTAL	\$711,004.59

ORIGINAL CONTRACT AMOUNT	\$4,272,540.79
PREVIOUSLY APPROVED AMENDMENTS	\$0.00
AMOUNT OF THIS CHANGE ORDER	<u>\$711,004.59</u>
NEW CONTRACT AMOUNT	<u><u>\$4,983,545.38</u></u>

NOTES/EXCLUSIONS:

TERMS & CONDITIONS:

THIS CHANGE ORDER IS SUBJECT TO THE SAME TERMS AND CONDITIONS OF THE PROJECT CONTRACT.

ACCEPTED BY:

C. W. Roberts Contracting, Inc.

BY: _____
NAME: _____
TITLE: _____
DATE: _____

Martin County BOCC

BY: _____
NAME: _____
TITLE: _____
DATE: _____